Item No.	Description	UNIT	No's	LENGTH	WIDTH	DEPTH	QUANTITY
	Measurement Recorded on :						
12	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to **wet mix macadam** specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155,I No-20.18)						
	RACHENAHALLI (BHAGYASHREE LAYOUT)						
a)	Ch 0.00m to Ch 15.00m **(Tempel road) (W0317)**		1	15.00	6.80	0.25	25.50
	Ch 15.00m to Ch 30.00m		1	15.00	7.10	0.25	26.63
	Ch 30.00m to Ch 45.00m		1	15.00	6.90	0.25	25.88
	Ch 45.00m to Ch 60.00m		1	15.00	6.70	0.25	25.13
	Ch 60.00m to Ch 75.00m		1	15.00	6.75	0.25	25.31
	Ch 75.00m to Ch 90.00m		1	15.00	6.70	0.25	25.13
	Ch 90.00m to Ch 105m		1	15.00	6.20	0.25	23.25
	Ch 105.00m to Ch 120.00m		1	15.00	5.65	0.25	21.19
	Ch 120.00m to Ch 135.00m		1	15.00	6.00	0.25	22.50
	Ch 135.00m to Ch 150.00m		1	15.00	5.40	0.25	20.25
	Ch 150.00m to Ch 169.60m		1	19.60	5.15	0.25	25.24
b)	Ch 00.00m to Ch 15.00m**(2nd Main road)**		1	15.00	6.35	0.25	23.81
	Ch 15.00m to Ch 30.00m		1	15.00	9.25	0.25	34.69
	Ch 30.00m to Ch 45.00m		1	15.00	8.60	0.25	32.25
	Ch 45.00m to Ch 60.00m		1	15.00	5.05	0.25	18.94
	Ch 60.00m to Ch 75.00m		1	15.00	4.95	0.25	18.56
	Ch 75.00m to Ch 90.00m		1	15.00	5.10	0.25	19.13
	Ch 90.00m to Ch 105.00m		1	15.00	5.05	0.25	18.94
	Ch 105.00m to Ch 120.00m		1	15.00	6.30	0.25	23.63
	Ch 120.00m to Ch 128.20m		1	8.20	7.00	0.25	14.35
	Approuch		1	7.60	6.30	0.25	11.97
c)	Ch 0.00m to Ch 15.00m **(1st cross road RHS) (W0699)**		1	15.00	6.10	0.25	22.88
	Ch 15.00m to Ch 30.00m		1	15.00	6.10	0.25	22.88
	Ch 30.00m to Ch 45.00m		1	15.00	6.00	0.25	22.50
	Ch 45.00m to Ch 60.00m		1	15.00	5.50	0.25	20.63
	Ch 60.00m to Ch 87.20m		1	27.20	5.50	0.25	37.40
d)	Ch 0.00m to Ch 15.00m **(1st main road upto green pole) (W0460)**		1	15.00	5.80	0.20	17.40
	Ch 15.00m to Ch 30.00m		1	15.00	5.70	0.20	17.10
	Ch 30.00m to Ch 45.00m		1	15.00	6.15	0.20	18.45
	Ch 45.00m to Ch 60.00m		1	15.00	6.55	0.20	19.65

E.E. (Project)

E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone

681.12

Item	Description	UNIT	No's	LENGTH	WIDTH	DEPTH	QUANTITY
							CF 681.12
	Ch 60.00m to Ch 75.00m		1	15.00	6.40	0.20	19.20
	Ch 75.00m to Ch 90.00m		1	15.00	6.30	0.20	18.90
	Ch 90.00m to Ch 105.00m		1	15.00	6.40	0.20	19.20
	Ch 105.00m to Ch 120.00m		1	15.00	6.20	0.20	18.60
	Ch 120.00m to Ch 137.40m		1	17.40	5.90	0.20	20.53
e)	Ch 00.00m to Ch 15.00m **(2nd cross road LHS) (W0669)**		1	15.00	4.75	0.20	14.25
	Ch 15.00m to Ch 30.00m		1	15.00	5.00	0.20	15.00
	Ch 30.00m to Ch 45.00m		1	15.00	5.25	0.20	15.75
	Ch 45.00m to Ch 60.00m		1	15.00	5.35	0.20	16.05
	Ch 60.00m to Ch 75.00m		1	15.00	4.90	0.20	14.70
	Ch 75.00m to Ch 90.00m		1	15.00	4.65	0.20	13.95
	Ch 90.00m to Ch 114.40m		1	24.40	4.95	0.20	24.16
f)	Ch 00.00m to Ch 15.00m**(1st cross road LHS) (W0685)**		1	15.00	5.35	0.25	20.06
	Ch 15.00m to Ch 30.00m		1	15.00	4.85	0.25	18.19
	Ch 30.00m to Ch 45.00m		1	15.00	4.70	0.25	17.63
	Ch 45.00m to Ch 60.00m		1	15.00	4.75	0.25	17.81
	Ch 60.00m to Ch 75.00m		1	15.00	4.50	0.25	16.88
	Ch 75.00m to Ch 90.00m		1	15.00	4.55	0.25	17.06
	Ch 90.00m to Ch 105.00m		1	15.00	4.80	0.25	18.00
	Ch 105.00m to Ch 115.40m		1	10.40	5.05	0.25	13.13
g)	Ch 0.00m to Ch 15.00m **(4th cross road RHS) (W0669)**		1	15.00	5.45	0.25	20.44
	Ch 15.00m to Ch 30.00m		1	15.00	5.55	0.25	20.81
	Ch 30.00m to Ch 45.00m		1	15.00	5.45	0.25	20.44
	Ch 45.00m to Ch 60.00m		1	15.00	5.00	0.25	18.75
	Ch 60.00m to Ch 78.90m		1	18.90	5.25	0.25	24.81
h)	Ch 0.00m to Ch 15.00m **(3rd cross road RHS) (W0683)**		1	15.00	6.00	0.25	22.50
	Ch 15.00m to Ch 30.00m		1	15.00	5.65	0.25	21.19
	Ch 30.00m to Ch 45.00m		1	15.00	6.15	0.25	23.06
	Ch 45.00m to Ch 60.00m		1	15.00	6.05	0.25	22.69
	Ch 60.00m to Ch 75.00m		1	15.00	5.80	0.25	21.75
	Ch 75.00m to Ch 90.00m		1	15.00	5.95	0.25	22.31
	Ch 90.00m to Ch 100.00m		1	10.00	5.90	0.25	14.75
							1283.65

E.E. (Project)

E.E. (Project)

E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No.	Description	UNIT	No's	LENGTH	WIDTH	DEPTH	QUANTITY
						CF	1283.63
i)	Ch 00.00m to Ch 15.00m **(2nd cross road RHS) (W0691)**		1	15.00	6.05	0.25	22.69
	Ch 15.00m to Ch 30.00m		1	15.00	5.55	0.25	20.81
	Ch 30.00m to Ch 45.00m		1	15.00	5.55	0.25	20.81
	Ch 45.00m to Ch 60.00m		1	15.00	5.60	0.25	21.00
	Ch 60.00m to Ch 75.00m		1	15.00	5.15	0.25	19.31
	Ch 75.00m to Ch 90.00m		1	15.00	5.60	0.25	21.00
	Ch 90.00m to Ch 108.80m		1	18.80	5.95	0.25	27.97
j)	Ch 00.00m to Ch 15.00m **(Durgamba Road)**		1	15.00	5.20	0.20	15.60
	Ch 15.00m to Ch 30.00m		1	15.00	5.50	0.20	16.50
	Ch 30.00m to Ch 45.00m		1	15.00	4.70	0.20	14.10
	Ch 45.00m to Ch 60.00m		1	15.00	4.90	0.20	14.70
	Ch 60.00m to Ch 75.00m		1	15.00	4.80	0.20	14.40
	Ch 75.00m to Ch 90.00m		1	15.00	5.00	0.20	15.00
	Ch 90.00m to Ch 105.00m		1	15.00	4.90	0.20	14.70
	Ch 105.00m to Ch 120.00m		1	15.00	4.90	0.20	14.70
	Ch 120.00m to Ch 135.00m		1	15.00	4.90	0.20	14.70
	Ch 135.00m to Ch 150.00m		1	15.00	5.40	0.20	16.20
	Ch 150.00m to Ch 162.00m		1	12.00	5.50	0.20	13.20
	Ch 90.00m to Ch 108.80m		1	18.80	5.95	0.20	22.37
k)	Ch 00.00m to Ch 15.00m **(Bakery Road upto 8th cross Road)**		1	15.00	8.30	0.20	24.90
	Ch 15.00m to Ch 30.00m		1	15.00	8.60	0.20	25.80
	Ch 30.00m to Ch 45.00m		1	15.00	8.50	0.20	25.50
	Ch 45.00m to Ch 60.00m		1	15.00	8.70	0.20	26.10
	Ch 60.00m to Ch 75.00m		1	15.00	8.50	0.20	25.50
	Ch 75.00m to Ch 90.00m		1	15.00	8.60	0.20	25.80
	Ch 90.00m to Ch 105.00m		1	15.00	8.90	0.20	26.70
	Ch 105.00m to Ch 1120.00m		1	15.00	9.00	0.20	27.00
	Ch 120.00m to Ch 135.00m		1	15.00	9.20	0.20	27.60
	Ch 135.00m to Ch 150.00m		1	15.00	9.30	0.20	27.90
	Ch 150.00m to Ch 165.00m		1	15.00	8.20	0.20	24.60
	Ch 165.00m to Ch 180.00m		1	15.00	8.40	0.20	25.20
	Ch 180.00m to Ch 195.00m		1	15.00	8.50	0.20	25.50
	Ch 195.00m to Ch 210.00m		1	15.00	8.60	0.20	25.80
	Ch 210.00m to Ch 225.00m		1	15.00	8.50	0.20	25.50
	Ch 225.00m to Ch 240.00m		1	15.00	8.50	0.20	25.50
	Ch 240.00m to Ch 255.00m		1	15.00	9.60	0.20	28.80
	Ch 255.00m to Ch 270.00m		1	15.00	9.80	0.20	29.40
							2096.52

E.E. (Project)

E.E. (Project)

Item No.	Description	UNIT	No's	LENGTH	WIDTH	DEPTH	QUANTITY
	Ch 270.00m to Ch 285.00m		1	15.00	6.50	0.20	19.50
	Ch 285.00m to Ch 300.00m		1	15.00	6.60	0.20	19.80
	Ch 300.00m to Ch 315.00m		1	15.00	6.70	0.20	20.10
	Ch 315.00m to Ch 330.00m		1	15.00	6.90	0.20	20.70
	Ch 330.00m to Ch 345.00m		1	15.00	7.20	0.20	21.60
	Ch 345.00m to Ch 360.00m		1	15.00	7.30	0.20	21.90
	Ch 360.00m to Ch 375.00m		1	15.00	6.40	0.20	19.20
	Ch 375.00m to Ch 390.00m		1	15.00	6.60	0.20	19.80
	Ch 390.00m to Ch 405.00m		1	15.00	6.70	0.20	20.10
	RAILWAY MEN LAYOUT						
a)	Ch 00.00m to Ch 15.00m**(1st main road) (W0188)**		1	15.00	6.80	0.20	20.40
	Ch 15.00m to Ch 30.00m		1	15.00	6.25	0.20	18.75
	Ch 30.00m to Ch 45.00m		1	15.00	5.55	0.20	16.65
	Ch 45.00m to Ch 60.00m		1	15.00	5.50	0.20	16.50
	Ch 60.00m to Ch 75.00m		1	15.00	5.25	0.20	15.75
	Ch 75.00m to Ch 90.00m		1	15.00	5.05	0.20	15.15
	Ch 90.00m to Ch 110.00m		1	20.00	5.05	0.20	20.20
b)	Ch 0.00m to Ch 15.00m **(1st Sub Cross Rd)**		1	15.00	5.80	0.20	17.40
	Ch 15.00m to Ch 31.20m		1	16.20	5.80	0.20	18.79
c)	Ch 0.00m to Ch 15.00m **(2nd main road) (W0190)**		1	15.00	5.00	0.20	15.00
	Ch 15.00m to Ch 30.00m		1	15.00	5.40	0.20	16.20
	Ch 30.00m to Ch 45.00m		1	15.00	5.90	0.20	17.70
	Ch 45.00m to Ch 60.00m		1	15.00	6.25	0.20	18.75
	Ch 60.00m to Ch 75.00m		1	15.00	5.85	0.20	17.55
	Ch 75.00m to Ch 90.00m		1	15.00	5.35	0.20	16.05
	Ch 90.00m to Ch 105.00m		1	15.00	5.90	0.20	17.70
	Ch 105.00m to Ch 120.00m		1	15.00	6.60	0.20	19.80
	Ch 120.00m to Ch 135.00m		1	15.00	6.60	0.20	19.80
	Ch 135.00m to Ch 150.00m		1	15.00	6.45	0.20	19.35
	Ch 150.00m to Ch 165.00m		1	15.00	6.65	0.20	19.95
	Ch 165.00m to Ch 180.00m		1	15.00	6.85	0.20	20.55
	Ch 180.00m to Ch 195.00m		1	15.00	6.70	0.20	20.10
	Ch 195.00m to Ch 210.00m		1	15.00	6.30	0.20	18.90
	Ch 210.00m to Ch 237.00m		1	27.00	6.05	0.20	32.67

2096.52

E.E. (Project)

E.E. (Project)

2728.88

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No.	Description	UNIT	Nos				
d)	Ch 0.00m to Ch 15.00m **(3rd main road) (W0194)**		1	15.00	6.30	0.20	18.90
	Ch 15.00m to Ch 30.00m		1	15.00	6.45	0.20	19.35
	Ch 30.00m to Ch 45.00m		1	15.00	6.55	0.20	19.65
	Ch 45.00m to Ch 60.00m		1	15.00	6.55	0.20	19.65
	Ch 60.00m to Ch 75.00m		1	15.00	6.70	0.20	20.10
	Ch 75.00m to Ch 90.00m		1	15.00	6.85	0.20	20.55
	Ch 90.00m to Ch 105.00m		1	15.00	6.85	0.20	20.55
	Ch 105.00m to Ch 120.00m		1	15.00	6.80	0.20	20.40
	Ch 120.00m to Ch 135.00m		1	15.00	6.60	0.20	19.80
	Ch 135.00m to Ch 156.30m		1	21.30	6.20	0.20	26.41
e)	Ch 0.00m to Ch 15.00m **(4th main road) (W0200)**		1	15.00	6.40	0.20	19.20
	Ch 15.00m to Ch 30.00m		1	15.00	6.55	0.20	19.65
	Ch 30.00m to Ch 45.00m		1	15.00	6.70	0.20	20.10
	Ch 45.00m to Ch 70.00m		1	25.00	6.80	0.20	34.00
f)	Ch 0.00m to Ch 15.00m **(5th main road) (W0254)**		1	15.00	7.10	0.20	21.30
	Ch 15.00m to Ch 30.00m		1	15.00	6.75	0.20	20.25
	Ch 30.00m to Ch 45.00m		1	15.00	6.25	0.20	18.75
	Ch 45.00m to Ch 60.00m		1	15.00	6.45	0.20	19.35
	Ch 60.00m to Ch 75.00m		1	15.00	6.85	0.20	20.55
	Ch 75.00m to Ch 90.00m		1	15.00	6.80	0.20	20.40
	Ch 90.00m to Ch 105.00m		1	15.00	6.75	0.20	20.25
	Ch 105.00m to Ch 120.00m		1	15.00	6.45	0.20	19.35
	Ch 120.00m to Ch 135.00m		1	15.00	6.05	0.20	18.15
	Ch 135.00m to Ch 150.00m		1	15.00	5.85	0.20	17.55
	Ch 150.00m to Ch 165.00m		1	15.00	5.85	0.20	17.55
	Ch 165.00m to Ch 180.00m		1	15.00	5.70	0.20	17.10
	Ch 180.00m to Ch 195.00m		1	15.00	5.55	0.20	16.65
	Ch 195.00m to Ch 210.00m		1	15.00	5.45	0.20	16.35
	Ch 210.00m to Ch 225.00m		1	15.00	5.20	0.20	15.60
	Ch 225.00m to Ch 240.00m		1	15.00	4.95	0.20	14.85
	Ch 240.00m to Ch 255.00m		1	15.00	4.85	0.20	14.55
	Ch 255.00m to Ch 276.00m		1	21.00	4.65	0.20	19.53

3355.27

E.E. (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No.	Description	UNIT	No's	LENGTH	WIDTH	DEPTH	QUANTITY
	WAJID LAYOUT (W0264)						
	Ch 0.00m to Ch 15.00m		1	15.00	7.10	0.20	21.30
	Ch 15.00m to Ch 30.00m		1	15.00	6.60	0.20	19.80
	Ch 30.00m to Ch 45.00m		1	15.00	6.30	0.20	18.90
	Ch 45.00m to Ch 60.00m		1	15.00	6.60	0.20	19.80
	Ch 60.00m to Ch 75.00m		1	15.00	6.90	0.20	20.70
	Ch 75.00m to Ch 90.00m		1	15.00	7.10	0.20	21.30
	Ch 90.00m to Ch 105.00m		1	15.00	7.15	0.20	21.45
	Ch 105.00m to Ch 120.00m		1	15.00	7.10	0.20	21.30
	Ch 120.00m to Ch 135.00m		1	15.00	7.15	0.20	21.45
	Ch 135.00m to Ch 150.00m		1	15.00	7.05	0.20	21.15
	Ch 150.00m to Ch 165.00m		1	15.00	6.95	0.20	20.85
	Ch 165.00m to Ch 180.00m		1	15.00	6.80	0.20	20.40
	Ch 180.00m to Ch 195.00m		1	15.00	6.65	0.20	19.95
	Ch 195.00m to Ch 210.00m		1	15.00	6.25	0.20	18.75
	Ch 210.00m to Ch 225.00m		1	15.00	5.75	0.20	17.25
	Ch 225.00m to Ch 240.00m		1	15.00	6.05	0.20	18.15
	Ch 240.00m to Ch 255.00m		1	15.00	6.35	0.20	19.05
	Ch 255.00m to Ch 270.00m		1	15.00	6.30	0.20	18.90
	RACHENAHALLI (ANJANADRI LAYOUT)						0.00
a)	Ch 0.00m to Ch 15.00m **(1st cross road LHS & RHS) (W1189)**		1	15.00	4.25	0.20	12.75
	Ch 15.00m to Ch 30.00m		1	15.00	4.60	0.20	13.80
	Ch 30.00m to Ch 45.00m		1	15.00	4.50	0.20	13.50
	Ch 45.00m to Ch 60.00m		1	15.00	4.30	0.20	12.90
	Ch 60.00m to Ch 75.00m		1	15.00	4.70	0.20	14.10
	Ch 75.00m to Ch 90.00m		1	15.00	4.45	0.20	13.35
	Ch 90.00m to Ch 102.70m		1	12.70	3.90	0.20	9.91
b)	Ch 0.00m to Ch 15.00m **(2nd cross road LHS) (W1179)**		1	15.00	4.10	0.20	12.30
	Ch 15.00m to Ch 30.00m		1	15.00	4.25	0.20	12.75
	Ch 30.00m to Ch 45.00m		1	15.00	4.55	0.20	13.65
	Ch 45.00m to Ch 68.40m		1	23.40	4.55	0.20	21.29
c)	Ch 0.00m to Ch 15.00m **(2nd cross road RHS)**		1	15.00	4.15	0.20	12.45
	Ch 15.00m to Ch 30.00m		1	15.00	4.50	0.20	13.50
	Ch 30.00m to Ch 40.20m		1	10.20	4.65	0.20	9.49

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No.	Description	UNIT	No's	LENGTH			
d)	Ch 0.00m to Ch 15.00m **(3rd cross road LHS) (W1169)**		1	15.00	4.85	0.20	14.55
	Ch 15.00m to Ch 30.00m		1	15.00	4.75	0.20	14.25
	Ch 30.00m to Ch 45.00m		1	15.00	4.80	0.20	14.40
	Ch 45.00m to Ch 60.00m		1	15.00	4.70	0.20	14.10
	Ch 60.00m to Ch 72.60m		1	12.60	4.75	0.20	11.97
e)	Ch 0.00m to Ch 15.00m **(3rd cross road RHS)**		1	15.00	5.50	0.20	16.50
	Ch 15.00m to Ch 30.00m		1	15.00	5.10	0.20	15.30
	Ch 30.00m to Ch 37.00m		1	7.00	4.80	0.20	6.72
f)	Ch 0.00m to Ch 15.00m **(4th cross road LHS) (W1159)**		1	15.00	4.80	0.20	14.40
	Ch 15.00m to Ch 30.00m		1	15.00	4.80	0.20	14.40
	Ch 30.00m to Ch 45.00m		1	15.00	4.75	0.20	14.25
	Ch 45.00m to Ch 60.00m		1	15.00	5.10	0.20	15.30
	Ch 60.00m to Ch 72.40m		1	12.40	4.90	0.20	12.15
g)	Ch 0.00m to Ch 15.00m **(4th cross road RHS)**		1	15.00	4.60	0.20	13.80
	Ch 15.00m to Ch 30.00m		1	15.00	4.80	0.20	14.40
	Ch 30.00m to Ch 42.00m		1	12.00	3.95	0.20	9.48
h)	Ch 0.00m to Ch 15.00m **(5th cross road LHS) (W1151)**		1	15.00	4.20	0.20	12.60
	Ch 15.00m to Ch 30.00m		1	15.00	4.30	0.20	12.90
	Ch 30.00m to Ch 45.00m		1	15.00	4.65	0.20	13.95
	Ch 45.00m to Ch 60.00m		1	15.00	4.75	0.20	14.25
	Ch 60.00m to Ch 70.70m		1	10.70	4.45	0.20	9.52
i)	Ch 0.00m to Ch 15.00m **(5th cross road RHS) (W1155)**		1	15.00	4.45	0.20	13.35
	Ch 15.00m to Ch 30.00m		1	15.00	4.35	0.20	13.05
	Ch 30.00m to Ch 38.20m		1	8.20	3.95	0.20	6.48
j)	Ch 0.00m to Ch 15.00m **(6th cross road LHS) (W1147)**		1	15.00	3.40	0.20	10.20
	Ch 15.00m to Ch 30.00m		1	15.00	3.05	0.20	9.15
	Ch 30.00m to Ch 38.80m		1	8.80	3.10	0.20	5.46
k)	Ch 0.00m to Ch 15.00m **(6th cross road RHS)**		1	15.00	5.05	0.20	15.15
	Ch 15.00m to Ch 30.00m		1	15.00	5.35	0.20	16.05
	Ch 30.00m to Ch 45.00m		1	15.00	5.15	0.20	15.45
	Pipe line cut portion						
	Ch 0.00m to Ch 15.00m **(4th cross road RHS)**		1	15.00	1.30	0.20	3.90
	Ch 15.00m to Ch 29.20m		1	14.20	1.30	0.20	3.69

E.E, (Project)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No.	Description	UNIT	No's	LENGTH			
	Ch 0.00m to Ch 15.00m **(5th cross road LHS)**		1	15.00	1.40	0.20	4.20
	Ch 15.00m to Ch 30.00m		1	15.00	1.40	0.20	4.20
	Ch 30.00m to Ch 45.00m		1	15.00	1.40	0.20	4.20
	Ch 45.00m to Ch 60.00m		1	15.00	1.40	0.20	4.20
	Ch 60.00m to Ch 67.20m		1	7.20	1.39	0.20	2.00
	Ch 0.00m to Ch 15.00m **(5th cross road RHS)**		1	15.00	1.40	0.20	4.20
	Ch 15.00m to Ch 38.20m		1	23.20	1.40	0.20	6.50
	Ch 0.00m to Ch 28.70m **(6th cross road LHS)**		1	15.00	1.40	0.20	4.20
	Ch 0.00m to Ch 15.00m **(6th cross road RHS)**		1	15.00	1.30	0.20	3.90
	Ch 15.00m to Ch 36.00m		1	21.00	1.30	0.20	5.46
k)	Ch 00.00m to Ch 15.00m **(Bakery Road upto 8th cross Road)**		1	15.00	6.90	0.20	20.70
	Ch 15.00m to Ch 30.00m		1	15.00	6.20	0.20	18.60
	Ch 30.00m to Ch 45.00m		1	15.00	6.30	0.20	18.90
	Ch 45.00m to Ch 60.00m		1	15.00	6.10	0.20	18.30
	Ch 60.00m to Ch 75.00m		1	15.00	6.50	0.20	19.50
	Ch 75.00m to Ch 90.00m		1	15.00	6.30	0.20	18.90
	Ch 90.00m to Ch 105.00m		1	15.00	6.20	0.20	18.60
	Ch 105.00m to Ch 120.00m		1	15.00	6.10	0.20	18.30
	Ch 120.00m to Ch 135.00m		1	15.00	7.10	0.20	21.30
	Ch 135.00m to Ch 150.00m		1	15.00	7.00	0.20	21.00
	Ch 150.00m to Ch 165.00m		1	15.00	6.80	0.20	20.40
	Ch 165.00m to Ch 180.00m		1	15.00	6.70	0.20	20.10
	Ch 180.00m to Ch 195.00m		1	15.00	6.80	0.20	20.40
	Ch 195.00m to Ch 210.00m		1	15.00	6.90	0.20	20.70
	Ch 210.00m to Ch 225.00m		1	15.00	6.50	0.20	19.50
	Ch 225.00m to Ch 240.00m		1	15.00	6.30	0.20	18.90
	Ch 240.00m to Ch 255.00m		1	15.00	7.20	0.20	21.60
	Ch 255.00m to Ch 270.00m		1	15.00	7.30	0.20	21.90
	Ch 270.00m to Ch 285.00m		1	15.00	7.10	0.20	21.30
	Ch 285.00m to Ch 300.00m		1	15.00	4.30	0.20	12.90
	Ch 300.00m to Ch 315.00m		1	15.00	3.30	0.20	9.90
	Ch 315.00m to Ch 330.00m		1	15.00	4.50	0.20	13.50
	Ch 330.00m to Ch 345.00m		1	15.00	6.30	0.20	18.90
	Ch 345.00m to Ch 360.00m		1	15.00	6.20	0.20	18.60
	Ch 360.00m to Ch 375.00m		1	15.00	5.20	0.20	15.60
	Ch 375.00m to Ch 390.00m		1	15.00	5.40	0.20	16.20
	Ch 390.00m to Ch 405.00m		1	15.00	6.30	0.20	18.90

Asst. Executive Engineer
Project Division
Mahenia Zone

Item No.	Description	UNIT	No's	LENGTH	WIDTH	DEPTH	QUANTITY
	MAIN ROAD LEFT						
l)	Ch 0.00m to Ch 15.00m **(7th Cross road)**		1	15.00	3.40	0.20	10.20
	Ch 15.00m to Ch 30.00m		1	15.00	3.55	0.20	10.65
	Ch 30.00m to Ch 45.00m		1	15.00	3.55	0.20	10.65
	Ch 45.00m to Ch 55.20m		1	10.20	3.55	0.20	7.24
m)	Ch 0.00m to Ch 15.00m **(8th Cross road)**		1	15.00	6.20	0.20	18.60
	Ch 15.00m to Ch 30.00m		1	15.00	6.20	0.20	18.60
	Ch 30.00m to Ch 45.00m		1	15.00	5.30	0.20	15.90
	Ch 45.00m to Ch 60.00m		1	15.00	4.50	0.20	13.50
	Ch 60.00m to Ch 68.20m		1	8.20	4.15	0.20	6.81
n)	Ch 0.00m to Ch 15.00m **(1st sub Cross road)**		1	15.00	5.20	0.20	15.60
	Ch 15.00m to Ch 30.00m		1	15.00	5.15	0.20	15.45
o)	Ch 0.00m to Ch 15.00m **(2nd sub Cross road)**		1	15.00	4.85	0.20	14.55
	Ch 15.00m to Ch 31.20m		1	16.20	5.65	0.20	18.31
	Total Quantity:-	**Cum**					**5015.09**

4839.03

08/01/2024

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

E.E. (Projec

Items initialed are Chd. & f.c.

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92